

Appendix 2 – Investment Schedule

KM4.1 Preliminary feasibility studies for Generation III reactors – Kozienice

No.	Task Name	Duration (Months)	Start	End
0	Kozienice – timetable	243.83	01-2026	01-2046
1	Study and analysis phase	243.83	01-2026	01-2046
2	Preparation of the feasibility study	12	01-2026	12-2026
3	Investor’s decision to proceed with the project	0	01-2027	01-2027
4	ROŚ, PSAR, decisions: in-principle, environmental, on site selection, etc.	66	01-2027	07-2032
5	FSAR (Final Safety Analysis Report) including updates	120	03-2036	01-2046
6	Permits	25	07-2032	07-2034
7	Permit for preparatory works	1	07-2032	08-2032
8	Construction design	12	06-2033	06-2034
9	Building permit	24	07-2032	06-2034
10	Building permit (statutory, excluding exemptions)	1	06-2034	07-2034
11	Design and supplies	112	06-2034	09-2043
12	Unit 1	100	06-2034	09-2042
13	Design of Unit 1 with a nuclear reactor	100	06-2034	09-2042
14	Procurement and supplies	78	04-2036	09-2042
15	Unit 2	100	06-2035	09-2043
16	Design of Unit 2 with a nuclear reactor	100	06-2035	09-2043
17	Procurement and supplies	78	04-2037	09-2043
18	Coal-fired units	0	12-2032	12-2032
19	Decommissioning of coal-fired units	0	12-2032	12-2032
20	Construction of power units with a nuclear reactor	158.73	01-2033	01-2046
21	Preparatory works	36	01-2033	12-2035
22	Unit 1	127.83	07-2034	01-2045
23	Construction of Unit 1 with a nuclear reactor	96	07-2034	06-2042
24	First concrete (nuclear)	0	03-2035	03-2035
25	Tests	24	10-2041	10-2043
26	Operating licence	0,5	06-2042	06-2042
27	Start-up licence	9	11-2041	08-2042
28	Start-up	24	08-2042	07-2044
29	Operating permit	6	07-2044	01-2045
30	Unit 2	127.83	07-2035	01-2046
31	Construction of Unit 2 with a nuclear reactor	96	07-2035	06-2043
32	First concrete (nuclear)	0	03-2036	03-2036
33	Tests	24	10-2042	09-2044
34	Operating licence	0,5	06-2043	06-2043
35	Start-up licence	9	11-2042	07-2043
36	Start-up	24	07-2043	07-2045
37	Operating permit	6	07-2045	01-2046

